

ASBESTOS REMOVAL CONTROL PLAN

Westmead Integrated Mental Health Complex (IMHC)

Revision: 05

Phone: (02) 8824 8225

Web: www.cherriecivil.com.au

Unit 407, 29-31 Lexington Drive, Bella Vista NSW 2153

PO Box 8208 Baulkham Hills NSW 2153



TABLE OF CONTENTS

1.	PURPOSE	3
2.	INDUCTION/ TRAINING	3
3.	NOTIFICATION	3
4.	ASBESTOS IDENTIFICATION	4
5.	EMERGENCY PLANNING	5
6.	BOUNDARIES AND BARRICADES	7
7.	AIR MONITORING PROGRAM	. 11
8.	ON SITE MANAGEMENT OF REMOVED ACM	. 12
9.	REMOVAL METHOD	. 12
10.	TOOLS AND EQUIPMENT	. 13
11.	ENCAPSULATING FOR ACM REMOVAL	. 13
12.	DECONTAMINATION	. 14



1. PURPOSE

The purpose of this Asbestos Removal Control Plan is to provide instructions on how to complete asbestos removal work safely and ensure the community is protected during the work.

Consultation on the works being undertaken will be conducted daily during the pre-start tool box talks.

2. INDUCTION/TRAINING

Training and sharing of information is one of the most important elements of the ARCP. All categories of personnel employed on the Site and visitors to the Site and who may be involved in the asbestos work should be given appropriate Asbestos Awareness Training to ensure adequate awareness of the health risks of asbestos, methods of prevention and control, proper work practices, emergencies and use of personal protective equipment.

The Asbestos Awareness Training program will include, but not be limited to, the provision of information on the following:

- Health effects of exposure to asbestos
- Type and presence of asbestos in the workplace
- Roles and responsibilities under the AMP
- Location and use of the Asbestos Register
- Nature of operations which could result in asbestos exposure
- Safe work procedures to prevent exposure to asbestos fibres.
- What to do if asbestos is disturbed
- Exposure standards and control levels relating to asbestos
- Preventative and control measures
- Labelling and signage
- Asbestos monitoring program
- Purpose of exposure monitoring or health monitoring.

Training records will be maintained for each employee and visitor at the Site for the duration of the work and for five years after cessation of the work. The records should be available for inspection by the regulator upon request.

3. NOTIFICATION

Note: The Office Manager will then lodge notification with SafeWork NSW. Notifications are to be made in line with the WHS Regulation Requirements and require five day's notice prior to works commencing. A copy of the approval notice must be on site for the duration of works being undertaken.

SafeWork NSW notification certificate renumber:	eference -	943R-00386768-01
The person supervising asbestos removal is		
Direct contact number		
Planned start date	28/08/2023	
Intended completion date	01/12/2024	



4. ASBESTOS IDENTIFICATION

Type of Asbestos (e.g.: Flat asbestos cement sheet, Formed asbestos cement products)					
Friable	Friable and bonded ACM in soils				
Quanti	ty of Asbestos Contamin	ated Material to be remov	ved		
Approx	17,000m3 of soil (conta	ning ACM fibres)			
Conditi	on of ACM to be remove	ed			
☐ Go	od condition	Significant weathering	ng	Unsealed	
Slig	htly weathered	Fire damaged		Painted	
☐ Miı	nor breakages	Extensive breakages			
Additio	nal Details: Asbestos fra	gments and fibres in soil m	atrix		
Type of	Removal Work				
⊠ Dan	naged non-friable asbest	os Vinyl floor covering	As	bestos cement products (e.g: flat or	
corruga	ited sheeting) 🛚 🖂 Othe	r Removal of asbestos con	taminate	ed material in a soil matrix.	
Provide	e details of the method (sed to isolate/enclose the	remov	al area	
1		vn works have been cappe nd area's of uncapped with		rvey provided, however expected os due to site history.	
Locatio	n (Tick the appropriate k	oxes)			
⊠ Bel	ow ground in trenches	Enclosed in ducts	⊠ Ou	tdoors and exposed to weather	
Out	doors but protected	Indoors			
Additio	nal Details: Asbestos in	soil buried in area approxir	nately ir	the 60's, asbestos in soils under	
capping	g within a defined contai	nment cell			
Asbestos Location & Amount					
Specific Location of Asbestos: Assumed as buried within all excavation areas/bounded by site boundaries.					
Amount to be Removed:					
Milestone 1 – 700m3 of soil (containing ACM fibres)					
Milestone 2-4 – 16,300m3 of soil (containing ACM fibres)					
Personal Protective Equipment					
Items	List personal protective equipment; e.g.: disposable overalls, type of masks etc. (tick box / List personal protective equipment; e.g.: disposable overalls, type of masks etc. (tick box / as applicable):				



e of Asbestos (e.g.: Flat asbestos cement sheet, Formed asbestos cement products)				
able and bonded A	CM in soils			
	e clothing F	-ull face air supplied	Protective gloves	
∑ ½ face res	spirator 🔀 F	22 mask *	Appropriate safety footwear	
Other (ple	Other (please specify); disposable overalls, boot covers			
Excernt from	AMP rev01 Item 4	.6 Personal Protective	P Fauinment	
Type/Duration of Work	Any long term or repetitive works or any works in situations where ACM impacted material is being disturbed (excavation, drilling etc). Examples: asbestos removalist, labourer and piling assistants.	Short term (<15 minutes), isolated (not repetitive) works in situations where no ACM impacted material is being disturbed (no excavation, drilling etc). Examples: run an electricity cable above ground and engineer inspections.	Plant operators (<10 minutes), operators accessing vehicles or conducting greasing of the excavator arm.	
,Respirator	Half face respirator with P2/P3 filter as a minimum	Disposable P2 respirator as a minimum	Disposable P2 respirator as a minimum	
Coveralls?	Type 5, category 3 disposable coveralls required – Light blue/Orange (or not- white) in colour.	Type 5, category 3 disposable coveralls required – Light blue/Orange (or not-white) in colour.	Type 5, category 3 disposable coveralls required – Light blue/Orange (or not- white) in colour, unless vehicles parked adjacent to the exclusion zone entry point.	
Footwear	Disposable booties/boot covers OR Dedicated steel capped gumboots	Disposable booties/boot covers OR Dedicated steel capped gumboots	Disposable booties/boot covers	
Gloves	Disposable latex/nitrile gloves OR	Disposable latex/nitrile gloves OR	Disposable latex/nitrile gloves OR	

5. EMERGENCY PLANNING

Emergency			
The First Aid officer on site is	Roberts Co. supplied first	Contact Number	0419 499 218
	aider (Tony)		




Emergency contact details displayed on site Yes No
All site workers are trained in emergency response Yes No No
The following emergency response equipment is held on site (Provide details)
First Aid Kit
Portable AED
Running water onsite
The following have been identified as potential emergency situations (provide details)
External emergencies in close proximity of works (Careflight, LHD fire etc.) Response:
Where practicable exit though decontamination, in the event of emergency requiring immediate exit from work
area all staff to walk to emergency muster location ensuring adequate separation from public/other workers.
Members in PPE to muster a minimum of 20 meters away from other personnel.
Critical injury to worker within works zone:
Response:
RCo designated first aider to be contacted immediately and first aid/AED/oxygen kit to be deployed. First Aider
to done minimum PPE such as mask, gloves and booties and enter ACM works zone. Where practicable, staff
working in ACM work area to maintain clear separation from injured party and designated first aider unless
directed to assist in emergency response.
Uncontrolled release of hazardous materials
ACM contaminating outside of delineated area
Air Monitor readings exceeding normal limit
Response: Stop of works, notification of relevant stakeholders, extension of fencing and delineation to contain
new contamination area. Workshop of remediation methods with hygienist for remediation methodology.
Review of controls with hygienist prior to commencement of additional works.


15 February 2019 Page 6 of 14 ARCP Rev 2.0



6. BOUNDARIES AND BARRICADES











It will be defined by the following signage (type and locations) and barricade (type & location)



Location of signage every 30m around perimeter of work zone



Tape or clean delineated signage at minimum of 10m (reasonably

practicable) from perimeter of work zone.

Decontamination areas marked by purple rectangle, these will be near the exit gate and will be set up as an area to decontaminate personnel dispose of coveralls and other disposable PPE.



Exclusion zone will be established with fencing. Along the fence line black plastic will be placed along the inside to separate ACM work zone from rest of clean site.

Asbestos will be stockpiled and managed with suppression controls (wet down, geofabric or polymer binder applied) until load out is conducted.



7. AIR MONITORING PROGRAM

Air Monitoring				
Air monitoring will be conducted by:	JBS&G LAA			
Competent person engaged to plan an	d conduct air	JBS&G		
monitoring				
Contact details of the competent person	on Milad Noujaim; 0401	Milad Noujaim; 0401 230 032		
The following air monitoring will be conducted	Air monitors to be es	Air monitors to be established at all four (4) boundaries of the site.		
	subject to Licensed A highlighted will be the	The number, quantity and location of the air monitors is subject to Licensed Asbestos Assessor (LAA), key risk items highlighted will be that of Careflight operations base egress as well as Redbank Rd Child Care.		
	the potential for frial	Perimeter asbestos air monitoring to be undertaken noting the potential for friable asbestos to be disturbed during the works and with consideration to SafeWork NSW regulations.		
Number and frequency of testing	4x Monitors, Per site	, for duration of works		
	Number of monitors	Number of monitors will be adjusted according to hygienis		
	advice.			

15 February 2019 Page 11 of 14 ARCP Rev 2.0



8. ON SITE MANAGEMENT OF REMOVED ACM

Complete the following information				
Removed ACM will be held on site for more that day	an one working	Yes 🛚	No 🗆	
Note : ACM material will be excavated and stockpiled, the material will have continual suppression until such time that stockpile is deemed sufficient for load out. Stockpiles that are to remain in same place and undisturbed by works for more than 2 days will have Polymer dust suppressant or geofabric pinned to them.				
Type of storage containers	N/A			
Dedicated location within the removal area	ТВА			

9. REMOVAL METHOD

Detail the planned methodology for removing the ACM:

Note: Refer to Integrated Mental Health Complex Redevelopment Asbestos Management Plan (JBS&G) and detailed methodology attached

- Establish exclusion zones and signage.
- Have a decontamination area where overalls and masks are to be removed and disposed
- Establish air monitoring.
- Asbestos supervisor available during removal works
- The ACM will be wet down prior to removal and during removal
- The ACM will be load into trucks by excavator
 - Excavator to be positioned to minimise ACM on tracks
 - Excavator and truck to keep all windows and door closed throughout ACM removal process
 - Excavator to have reverse cycle air conditioning on whilst working in ACM zone
 - Trucks to be loaded on geofabric loading zone
- Truck covers load before ACM exclusion zone
- Following removal, a licensed asbestos assessor will give clearance that the area is free of ACM
- Air monitoring is undertaken during the asbestos removal work and results posted day after to personnel onsite and stakeholders.
- Site must remain isolated, barricaded and signposted against unauthorised entry until a clearance has been granted by the hygienist.

15 February 2019 Page 12 of 14 **Rev 2.0**



10. TOOLS AND EQUIPMENT

Equipment

| Hand tools

Warning: High speed abrasive power or pneumatic tools such as angle grinders, sanders, saws and high-speed drills <u>must not</u> be used when removing ACM.

The following tools and equipment will be used during the removal of ACM:

☑ Powered equipment (excavator) ☐ Vacuuming equipment				
Maintenance Statement All tools and equipment used in the removal of A removal work and inspected and cleaned following once every 7 days when in continuous use.	Yes ⊠ No □			
11. Encapsulating for ACM Removal				
Encapsulating				
Complete encapsulation of the work area is requ	No ⊠			
If Yes, then describe how the enclosure will be constructed:				
If Yes, then describe the negative pressure exhaust equipment to be used in conjunction with the				
enclosure:				
Make: Model:				
Rating:				



12. DECONTAMINATION

Decontamination of ACM Removal Area

Decontamination - Removal Area

The following decontamination methods will be applied to the removal area:

- Stockpiles to be added to until stockpile sufficient to load out. If material is to be left for extended period of time geofabric or polymer dust bloc to be sprayed to manage stockpile.
- After removal of material to stockpile, work area's are to be gradually signed off by hygienist as clear of ACM and final sign off will be upon removal of stockpile from site.

Staff decontamination

- 1. Asbestos removal area: Remove debris from outer layer coverall. Remove gum boots (if worn) and leave boots (upside down) inside the asbestos removal area. Go to first decontamination chamber (i.e. dirty decontamination area)
- 2. Dirty decontamination area: With the respirator on, remove protective clothing including boot covers (if worn) and place in asbestos waste bags. Wipe down face and head with wet wipes (disposing in ACM bag), only once clean remove the respirator. Thoroughly clean hands, fingernails, face, head and respirator. Store respirator in a suitable container in the clean decontamination area. Move to the clean change area
- 3. Clean change area: Change into clean clothing and exit decontamination area.

Decontamination of Equipment, Tools and Plant

Decontamination - Tools, Etc

The following decontamination methods will be applied to the tools, equipment and plant:

- 1. Asbestos removal area: Tool and plant (Excavator bucket) washed with water onto geofabric. Asbestos supervisor to inspect and confirm clean down of machine has been completed.
- 2. Excavator operator to remain within cab with windows/doors closed throughout clean down process.
- 3. Geofabric utilised to be disposed of in plastic goose-necked bags and disposed at licensed facility.

Only once tools and plant have been confirmed as decontaminated are ground staff to commence personnel decontamination procedure.